BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads drains at Suryavamshi layout main and cross roads in chowdeshwari ward no -02.
2	Sanctioned Estimate No. And Date	CE/YNK-2/AS/299/18-19 Dt. 25-2-19 CE(YNK-2)/AS/208/18-19 Dt. 25-2-2019
3	Name of the Contractor	Sri N Thirunagendra.
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	3-7-19
6	Date of Completion:	30/9/19
7	Measurment Recorded	
	M.B No	2160
	Page No	215952 to 215957
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandrashekar. A.G.
	2) Asst. Engineer	CHANDRAKANTHA RAJU. P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXECUTIVE ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zone)
Yelahanka, Bangalore

Scanned by CamScanner